


BLOUBERG MUNICIPALITY'S 2015/16 MID YEAR REPORT



MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

TABLE OF CONTENT


1. DOCUMENT OVER	: PAGE: 1
2. TABLE OF CONTENT	: PAGE: 2
3. CHAPTER 1: INTRODUCTION	: PAGE: 3-4
4. CHAPTER 2: EXECUTIVE SUMMARY	: PAGE :5-8
5. CHAPTER 3: FINANCIAL PERFORMANCE REPORT	: PAGE: 9 - 42
6. CHAPTER 4: FUNCTIONAL SERVICE DELIVERY REPORT (JULY 2015-DECEMBER 2015);	PAGE : 43 -155
7. MUNICIPAL MANAGER'S QUALITY CERTIFICATION	: PAGE 156

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

CHAPTER ONE

INTRODUCTION

BLOUBERG MUNICIPALITY



MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

INTRODUCTION

The municipality adopted the 2015/16 IDP/Budget on the 29th May 2015 at Papegaai village in ward 05. As a strategic document to address the challenges identified during the public participation sessions. The IDP/Budget was adopted with the budget of **R247,406, 558 m** for 2015/16 and the three year projected budget (MTEF) of **R247,406, 558 m** for the **2015\16 FY,R 249,447,198** for 2016/17 and **R269,458,909 m** for the 2016\17 FY. The budget related policies such as Rates, Credit Control ,Petty cash, Cash Management, indigent all other policies as required by the law were also adopted.

The municipality developed Service Delivery and Budget Implementation Plan as a tool to implement the IDP. The targets were set out in the SDBIP for the performance of the Municipality to be measured and the Mayor signed accordingly as required by the legislations.

The Performance Management Policy was also reviewed and approved by council and all section 54/56 managers signed their Performance Agreements as legislation dictates. The PMS Policy was also reviewed and PMS has been cascaded down to cover all other levels to enable council to measure and monitor the performance of all officials and each directorate has been mandated to ensure that the arrangement be implemented accordingly .


All performance agreements with their attachment made it mandatory for each senior manager and Municipal Manager to implement the following cross cutting areas:

- Performance management
- Audit
- Risk management
- Revenue generation

CHAPTER TWO
EXECUTIVE SUMMARY
BLOUBERG MUNICIPALITY



MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016



SECTION 72 REPORT (MID-YEAR REPORT)

2015-2016 FINANCIAL YEAR

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

To: The Mayor

In accordance with Section 72 of the Municipal Finance Management Act, I hereby submit the required statement assessing the performance of the first half of the 2015/16 financial year.

Section 54 of the MFMA requires the Mayor of a municipality to take certain actions on the receipt of this report to ensure that the approved budget is implemented in accordance with the projections contained in the Service Delivery and Budget Implementation Plan. The information contained in this report has been reviewed and it is evident that adjustments to the SDBIP will be necessary.

Furthermore adjustments to the Capital and Operating Budgets will also be necessary.

In terms of section 72 of the MFMA the SDBIP, projections will have to be revised and the Budget amended to ensure that planned services will be rendered.



KGORANE M.J

ACTING MUNICIPAL MANAGER

DATE : 29/01/2016

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

RECOMMENDATIONS

These recommendations are linked to the responsibilities of the Mayor under S54 of the MFMA.

- (a) Note the contents of the report.
- (b) In case of section 72 report, submit the report to council by 29 January 2015.
- (c) Identify any financial problems facing municipality, including any emerging or impending financial problems

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015 /2016

CHAPTER 3

BLOUBERG LOCAL MUNICIPALITY



FINANCIAL PERFORMANCE FOR THE PERIOD ENDED 31 DECEMBER 2015

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

MID YEAR ASSESSMENT AND PERFORMANCE

Table of Contents

1. Introduction
2. Legislative Framework
3. Resolutions
4. Executive Summary
5. Sec 72 (Mid-Year Report)

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

1. Introduction

The Municipal Budget and Reporting Regulations (MBRR) are designed to achieve a range of objectives, including improving the local government sphere's ability to deliver basic services by facilitating improved financial sustainability and better medium term planning and policy choices on service delivery. This report has been prepared in terms of the following legislative framework:

- ❖ The Municipal Finance Management Act – No. 56 of 2003, Section 72, and The Municipal Budget and Reporting Regulations, 35.

The MBRR highlights the format of the mid-year budget and performance assessment. "33. A mid-year budget and performance assessment of a municipality referred to in section 72 of the Act must be in the format specified in Schedule C and include all the required tables, charts and explanatory information, taking into account any guidelines issued by the Minister in terms of section 168(1) of the Act." The objective of these Regulations is to secure sound and sustainable management of the budgeting and reporting practices of municipalities by establishing uniform norms and standards and other requirements for ensuring transparency, accountability and appropriate lines of responsibility in the budgeting and reporting process and other relevant matters as required by the Act.

2. Legislative framework

In terms of section 72 (1) of the MFMA, the accounting officer of a municipality must by 25 January of each year assess the performance of the municipality during the first half of the financial year. Take note that the Section 52, Quarterly Budget Monitoring Report will be incorporated in this report. The requirements of section 52(d) will be met in this mid – year Budget and Assessment Report.

3. Executive Summary

This report is a summary of the main budget issues arising from the monitoring process. It compares the progress of the budget to the projections contained in the Service Delivery and Budget Implementation Plan (SDBIP).

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

This mid-year report is a critical stage in the in-yearly reporting cycle. As part of the review, in terms of Section 72(3), the Accounting Officer needs to make recommendations as to whether the SDBIP and the annual budget (both capital and operating) need to be adjusted.

The mid-year report was an extremely challenging, with considerable potential impacts on core service delivery cost and revenue components which influenced the outcomes of Budget adjustment. Another challenge is lower revenue collection due to non payment by Government, farmers, residents and business. To produce a sustainable, affordable budget necessitated reductions to certain budgetary provisions

Section 54 (f) of the MFMA requires the Mayor to consider and submit the mid-year report to Council by 31 January.

4. Section 72 report

4.1. Operating Revenue

Financial Performance - Operating Revenue

Description	Budget Year 2015/16					
	Original Budget	Monthly actual	YearTD actual	YearTD budget	YTD variance	YTD variance %
R thousands						
Revenue By Source						
Property rates	15 500	151	19 226	11 360	7 866	69%
Property rates - penalties & collection charges					-	
Service charges - electricity revenue	18 000	1 406	5 646	9 013	(3 368)	-37%
Service charges - water revenue						
Service charges - sanitation revenue					-	
Service charges - refuse revenue	1 000	22	158	499	(341)	-68%
Rental of facilities and equipment	352	27	180	168	12	7%
Interest earned - external investments	986	0	289	540	(251)	-47%
Interest earned - outstanding debtors	526		106	212	(106)	-50%
Fines	2 710	37	282	1 260	(978)	-78%
Licences and permits	3 837	223	1 284	2 044	(760)	-37%
Agency services					-	
Transfers recognised - operational	153 973	45 371	110 744	105 733	5 011	5%
Other revenue	5 615	176	1 725	2 653	(928)	-35%
Gains on disposal of PPE					-	
Total Revenue (excluding capital transfers and contributions)	202 499	47 413	139 640	133 483	6 157	5%
						202 499

Services charges:

➤ Property Rates

The actual collection is very poor but we billed property rates amounting to R 19,0 million. Projection for Property rates will be reviewed during budget adjustment. The municipality collected R 4,0 million on property rate as per six months projections budget of R 7,7million.

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

➤ Refuse

The municipality billed R 158 thousands and the projection of R 499 thousands will be reviewed during budget adjustment.

➤ Electricity

In terms of electricity the municipality billed R5.6 million with projection of R9.0 million.

Fines and License and Permits

The municipality has receive R 282 thousands, on fines ,and R1.2 million for license and permits instead of R 1.2 million and R2.0 million irrespective as per planned SDBIP . There is a need to revise the projections during adjustment budget process.

4.2. Operating Expenditure

The municipality has spent R 81,3 million of the operational budget instead of R 87,5 million as per planned SDBIP .

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

Financial Performance - Operating Expenditure

Description R thousands	Budget Year 2015/16					
	Original Budget	Monthly actual	YearTD actual	YearTD budget	YTD variance	Full Year Forecast
Expenditure By Type						
Employee related costs	84 291	6 235	37 096	41 905	(4 809)	84 291
Remuneration of councillors	13 315	1 032	6 095	6 631	(536)	13 315
Debt impairment	6 243	-	-	-	-	6 243
Depreciation & asset impairment	8 720	-	-	-	-	8 720
Finance charges						
Bulk purchases	18 000	1 682	10 251	8 327	1 924	18 000
Other materials	2 746	593	1 323	1 171	152	2 746
Contracted services	4 000	578	1 520	1 980	(460)	4 000
Transfers and grants						
Other expenditure	53 380	6 592	25 054	27 494	(2 440)	53 380
Loss on disposal of PPE						
Total Expenditure	190 695	16 712	81 341	87 510	(6 169)	190 695

Salaries, benefits and allowances

The budget of employee cost is R84.2 million and the actual spend is R 37,0 million and half yearly projections is R41.9 million.

The budget of remuneration of councillors is R 13, 3 million with the actual spending of R 6,0 million and half year projections is R6,6 million.

Repairs and maintenance

The total budget for repairs and maintenance is R 2, 7 million and the actual spending is at R 1.3 million. Take note that repairs are only undertaken when breakages occur.

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

Bulk Purchases

The total budget for bulk purchases is **R 18 million** and the actual spending is **R 10,2 million**. There is a need to adjust bulk purchase positively as the actual versus budget will lead to over spend.

Contract Services (Security Services)

The total budget for contract services is **R 4 million** and the actual spending is **R 1,5 million** on projection of **R2 Million**.

The following table shows expenditure per department.

MM'S OFFICE	20,596,506	7,536,259	10,298,253	2,761,994	73	
CORPORATE SERVICES	30,053,831	16,276,016	18,436,915	2,160,899	88	
BUDGET AND TREASURY	36,178,764	8,666,029	18,089,382	9,423,353	48	
COMMUNITY SERVICES	25,107,610	12,226,137	12,535,603	309,466	97	
INFRASTRUCTURE	39,735,165		20,267,582		89	

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

ED & PLANNING	16,245,313	18,082,748	2,184,834	78

General Expenditure

The total budget for general expenses amounts to R53.5 million with a year to date actual of R25.0 million and resulted to a variance of R28.5 million which will be addressed during the adjustment budget process.

The following expenditure shows general expenditure per item

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

Description	Budget Open Bal	Curr Mth Expend	YTD Movement	Balance	% Exp
GENERAL EXPENDITURE					
IT-SYSTEM COSTS	2 226 000.00			2 226 000.00	
AUDIT FEES EXTERNAL/INTERNAL	2 438 000.00	568 521.10	1 879 277.14	558 722.86	77.08
AUDIT COMMITTEE ALLOWANCES	300 000.00	54 343.60	100 654.99	199 345.01	33.55
ADVERTISEMENTS	350 000.00		152 035.08	197 964.92	43.43
ADMINISTRATION COST (MIG)	400 000.00	27 452.62	184 637.46	215 362.54	46.15
BANK CHARGES	466 785.00	24 729.06	152 332.11	314 452.89	32.63
BUILDING PLANNING COSTS	11 910.00			11 910.00	
CASUAL WORKERS	3 022 178.00	222 356.80	1 380 883.39	1 641 294.61	45.69
CEMETERY COSTS	18 202.00			18 202.00	
CONFERENCES AND CONGRESSES	1 750 740.00	148 225.26	1 006 017.05	744 722.95	57.46
GROUP SCHEMES	190 800.00	11 648.95	98 466.10	92 333.90	51.6
COMMUNITY PARTICIPATION	500 000.00	30 718.78	162 363.78	337 636.22	32.47
DIGINET LINE	350 000.00		25 800.78	324 199.22	7.37
DISASTER PROVISION	21 200.00		12 357.89	8 842.11	58.29
FORENSIC SERVICES	400 000.00			400 000.00	
FREE BASIC SERVICES ELECTRICITY	1 060 000.00	115 815.63	227 166.13	832 833.87	21.43
FREE BASIC SERVICES REFUSE	500 000.00	110 220.00	110 220.00	389 780.00	22.04
FINANCE MANAGEMENT GRANT EXPENSES	1 344 294.00	19 250.00	370 059.74	974 234.26	27.52
FLEET MANAGEMENT COSTS	260 000.00	19 184.05	109 631.35	150 368.65	42.16
HEALTH AND SAFETY	19 211.00			19 211.00	
IDP (COST) & PMS	930 000.00	3 450.00	78 823.82	851 176.18	8.47
INSURANCE	700 000.00	13 500.00	531 257.32	168 742.68	75.89
LABORATORY TEST	500 000.00			500 000.00	
LED STRATEGY REVIEW	500 000.00			500 000.00	
LAND MANAGEMENT SCHEME	67 416.00			67 416.00	
LICENSES - MOTOR VEHICLES	105 000.00	1 014.00	37 807.08	67 192.92	36
MEMBERSHIP FEES	701 699.00	816 020.00	933 788.55	-232 089.55	133.07
FUEL & OIL	3 500 000.00	332 414.22	1 667 952.05	1 832 047.95	47.65
NEWSLETTER	337 800.00		29 815.99	107 984.01	21.63
MAYOR'S BURSARY FUND	1 000 000.00	832 734.40	845 934.40	154 065.60	84.59
NETWORK CABLE FOR ELDORADO OFFICES	112 360.00		77 965.00	34 395.00	69.38
PLACE MARKETING	500 000.00			500 000.00	
POVERTY ALLEVIATION	106 000.00			106 000.00	
OUT OF POCKET EXPENSES: WARD COMMITT	3 263 579.00	259 653.30	1 562 086.48	1 701 492.52	47.86
PARK MAINTENANCE			97 140.00	-97 140.00	
POSTAGE	11 726.00	2 527.11	5 448.07	6 277.93	46.46
PRINTING & STATIONARY	878 741.00	46 487.10	386 616.12	492 124.88	43.99
PROTECTIVE CLOTHING	400 000.00		1 183.33	398 816.67	0.29
PUBLICITY	265 000.00	1 495.00	72 152.14	192 847.86	27.22
PROFESSIONAL SERVICES	1 908 000.00	225 681.11	1 100 014.84	807 985.16	57.65
RENTAL OF OFFICE EQUIPMENT	500 000.00	64 361.45	437 590.39	62 409.61	87.51
REFRESHMENTS	80 800.00	1 222.70	18 223.25	62 576.75	22.55
REFUSE BINS	500 000.00		31 000.00	469 000.00	6.2
SPATIAL DEVELOPMENT PLAN	1 000 000.00			1 000 000.00	
SPECIAL FOCUS	600 000.00	256 248.75	395 713.82	204 286.18	65.95
SPORTS FOR EMPLOYEES	300 000.00		230 528.08	69 471.92	76.84
SYSTEM IMPROVEMENT	867 793.00		101 975.50	765 817.50	11.75
VALUATION COST EXPENSES	4 000 000.00	1 680 482.46	3 118 421.06	881 578.94	77.96
SPORTS DEVELOPMENT	650 000.00		330 345.00	319 655.00	50.82
STORES & MATERIALS	371 000.00	37 854.30	184 224.28	186 775.72	49.65
SUBSISTENCE AND TRAVELLING					

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

4.3. CAPITAL EXPENDITURE

A fundamental part of the review is the performance of major capital projects which is MIG and INEP projects. At the end of December 2015 the municipality has spent 60% of MIG excluding roll-over. The municipality performed very well for the past six months on MIG spending, most of the projects are on complete stage.

Capital Expenditure and Funding

Vote Description R thousands	Budget Year 2015/16					
	Original Budget	Monthly actual	YearTD actual	YearTD budget	YTD variance	Full Year Forecast
Capital Expenditure - Standard Classification						
Governance and administration	7 220	2 167	3 581	5 457	(1 875)	7 220
Executive and council						
Budget and treasury office						
Corporate services	7 220	2 167	3 581	5 457	(1 875)	7 220
Community and public safety	50	—	—	50	(50)	50
Community and social services	50	—	—	50	(50)	50
Economic and environmental services	39 008	3 775	25 276	24 729	547	39 008
Planning and development						
Road transport	39 008	3 775	25 276	24 729	547	39 008
Environmental protection						
Trading services	10 434	4 349	7 750	4 727	3 023	10 434
Electricity	9 800	4 349	7 750	4 527	3 223	9 800
Waste management	634	—	—	200	(200)	634
Other						
Total Capital Expenditure - Standard Classification	56 712	10 291	36 607	34 962	1 645	56 712
Funded by:						
National Government	44 908	7 200	31 914	30 286	1 628	44 908
District Municipality						
Transfers recognised - capital	44 908	7 200	31 914	30 286	1 628	44 908
Internally generated funds	11 804	3 091	4 693	8 618	(3 925)	11 804
Total Capital Funding	56 712	10 291	36 607	38 904	(2 297)	56 712

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

4.3.1. Allocation and grant expenditure

A fundamental part of the review is the performance of major capital projects as at 31st December 2015. The total unspent as at 31st December amount to R 16, 9 million.

The total cash and cash equivalent is amounting to R 44, 2 million, therefore the unspent amount is cash backed.

The table below reflects the summary of Grant received:

Summary of grants: End December 2015

	MSIG	EPWP	MIG	INEP	FMG	Total
Opening balance						
Current year receipts	930,000	1,129,000	28,408,000	7,000,000	1,800,000	39,267,000
Conditions met - transferred to revenue	(87,695)	(1,076,208)	(28,347,666)	(7000,000)	(646,217)	(37,157,786)
Conditions still to be met - unspent	842,305	57,792	60,334	0	1,153,783	2,109,214
	9.4%	95%	99.78%	100%	36%	95%

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

The following table shows details of capital projects

Description	Budget Open Bal	Current Month Expenditure	YTD Movement	Balance	% Exp
TREE PLANTING	50 000.00			50 000.00	
OFFICE EQUIPMENT	33 708.00			33 708.00	
CULVERTS	1 100 000.00		188 000.00	912 000.00	17.09
PURCHASE OF VEHICLES	3 500 000.00	1 428 337.84	2 169 871.17	1 330 128.83	61.99
FURNITURE & FITTINGS	750 000.00	337 289.95	337 289.95	412 710.05	44.97
OFFICE EQUIPMENT	620 000.00			620 000.00	
PURCHASE OF COMPUTERS	350 000.00	38 063.86	38 063.86	311 936.14	10.87
IT CABLING	1 200 000.00	362 816.33	1 035 976.11	164 023.89	86.33
DISASTER BACK-UP SYSTEM	400 000.00			400 000.00	
PURCHASING OF COMPUTERS TRAFFIC	600 000.00			600 000.00	
LAWN MACHINE	400 000.00			400 000.00	
CABLE FAULT TRACKER	1 000 000.00	327 549.82	327 549.82	672 450.18	32.75
ELECTRIFICATION: WITTEN					
EXTENSION	1 800 000.00	596 703.11	596 703.11	1 203 296.89	33.15
ELECTRIFICATION: WITTEN	7 000 000.00	3 425 179.86	6 825 592.41	174 407.59	97.5
SENWABARWANA					
TWONSHIP UPGRADING PH	1 759 250.00		1 587 541.57	171 708.43	90.23
INVERAAN MPCC	2 081 916.00		1 864 090.26	217 825.74	89.53
THALANE CRECHE	1 789 462.00	123 290.08	439 763.41	1 349 698.59	24.57
KGATLU CRECHE	1 789 462.00		411 752.15	1 377 709.85	23
INDERMARK CRECHE	1 789 462.00	237 931.25	659 699.50	1 129 762.50	36.86
THORPE CRECHE	1 789 462.00	189 275.39	579 510.39	1 209 951.61	32.38
AVON INTERNAL STREET	6 150 000.00	1 671 675.49	5 065 386.15	1 084 613.85	82.36
KROMHOEK INTERNAL STREET	6 150 000.00	116 271.11	1 616 390.84	4 533 609.16	26.28
SENWABARWANA INTERNEL STREET	6 150 000.00	543 909.60	3 302 241.36	2 847 758.64	53.69
INDERMARK INTERNAL STREET	6 150 000.00		5 266 706.19	883 293.81	85.63
BEN SERAKI SPORTS COMPLEX PHASE 3	6 150 000.00	892 240.83	4 294 843.94	1 855 156.06	69.83
Total	60 552 722.00	10 290 534.52	36 606 972.19	23 945 749.81	

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

5. Debtors Analysis

LIM351 Blouberg - Supporting Table SC3 Monthly Budget Statement - aged debtors - M06 December

Description	Budget Year 2015/16						
	0-30 Days	31-60 Days	61-90 Days	91-120 Days	121-150 Days	151-180 Days	Total
R thousands							
Debtors Age Analysis By Income Source							
Trade and Other Receivables from Exchange Transactions - Water	84	69	1 886				2 039
Trade and Other Receivables from Exchange Transactions - Electricity	112	75	2 998				3 185
Receivables from Non-exchange Transactions - Property Rates	178	139	52 477				52 794
Receivables from Exchange Transactions - Waste Water Management	45	40	1 009				1 094
Receivables from Exchange Transactions - Waste Management	32	28	658				718
Receivables from Exchange Transactions - Property Rental Debtors, ...							-
Interest on Arrear Debtor Accounts							-
Recoverable unauthorised, irregular, fruitless and wasteful expenditure							-
Other	33	51	1 973				2 057
Total By Income Source	485	401	61 001	-	-	-	61 886

Nonpayment of rates and service charges by the Departments of Rural Development and Land Reform, farmers and residents is affecting our age-analysis negatively as reflected above. The above analysis does not include water related billing and revenue as it was not part of the approved budget. Service Level Agreement between the Municipality and Farmer' Union was outstanding. Properties belonging to Government Departments are billed once and payment is normally done on the third quarter.

The following projects are Roll-Over and are covered in the Draft Budget adjustment.

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

The year to date expenditure for roll-over projects(MIG) amounting to **R 8.8 Million** (R5 Million for Waste management and R3.8 Million for Senwabarwana Internal Street) R5 Million was approved by National Treasury while R3.8 Million was disapproved which will funded from own revenue by selling of municipal sites.

6. Cash flow and Investments

The total cash and cash equivalent is amounting to R 44, 2 million, therefore the unspent amount is cash backed.

No investments made for the period under review.

7. SUPPLY CHAIN MANAGEMENT REPORTS

ACQUISITION MANAGEMENT

	Current Month Dec 15	Year to date
Requisitions received	122	599
Total number of requisitions processed and forwarded to orders section	122	599
Difference between requisitions received and requisitions processed*	0	0

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

ORDERS

	Quantity Dec 15	Value RMB
Requisitions received from Acquisition Management	122	599
Total number of orders processed for the month	114	566
Difference between requisitions received and orders processed*	8	33

ORDERS PER SUPPLIER ABOVE R30 000 FOR MID YEAR 15/16

Company Name	Current Month	Expenditure In current month	YTD Orders	YTD Expenditure	BBBE
CellSave	R424364		1		2

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

[illegible]

[illegible]26

27

28

[illegible]29

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016



BIDS UNDER EVALUATION FOR MID YEAR 15/16

The following bids were under evaluation for the period of reporting

Bid No.	Description	Business Unit	Status	Date
BM05/15/16	Ben Seraki Sports Complex P3	Technical Services	Appointed	01/07/2015
BM02/15/16	Indermark Internal Str & Stormwater-P3	Technical Services	Appointed	01/07/2015
BM04/15/16	Senwabarwana Internal Str & Stormwater-P4	Technical Services	Appointed	01/07/2015
BM15/15/16	Construction of Thorpe Creche	Technical Services	Adjudication	24/08/ 2015
BM13/15/16	Construction of Kgatlu Creche	Technical Services	Adjudication	24/08/ 2015

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

BM14/15/16	Construction of Thlane Creche	Technical Services	Adjudication	24/08/ 2015
BM11/15/16	Construction of Indermark B Creche	Technical Services	Adjudication	24/08/ 2015
BM12/15/16	Electrification of Witten Extension phase 4-Contractor	Technical Services	Evaluation	23/09/ 2015
BM07/15/16	Avon Inter Str and Stormwater - Contractor	Technical Services	Evaluation	23/09/ 2015
BM08/15/16	Kromhoek Inter Str and Stormwater- Contractor	Technical Services	Evaluation	23/09/ 2015

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

BM18-15-16	SUPPLY & INSTALLATION OF AIRCONS	Corporate Services	Evaluation Stage	25 Nov 2015
BM19-15-16	SUPPLY & DELIVERY OF 2000 X 89LITRES REFUSE BINS.	Community Services	Evaluation Stage	25 Nov 2015
BM20-15-16	Supply & Delivery of 15 x 6 Cubic Scow Back Containers	Community Services	Evaluation Stage	25 Nov 2015
BM21-15-16	BEAUTIFICATION& LANDSCAPING OF SENWABARWANA OFFICE.	Community Services	Evaluation Stage	28 Nov 2015
BM22-15-16	COMPILATION OF ALLDAYS MASTER PLAN	EDP	Evaluation Stage	28 Nov 2015

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

BM23-15-16	SUPPLY & DELIVERY OF(6 X4) TRUCK TRACTOR	Corporate Services	Evaluation Stage	28 Nov 2015
------------	--	--------------------	------------------	-------------

BIDS UNDER ADJUDICATION FOR MID YEAR 15/16

Bid No.	Description	Business unit	Status	Validity date
BM05/15/16	Ben Seraki Sports Complex P3	Technical Services	Appointed	01/07/2015
BM02/15/16	Indermark Internal Str & Stormwater-P3	Technical Services	Appointed	01/07/2015
BM04/15/16	Senwabarwana Internal Str & Stormwater-P4	Technical Services	Appointed	01/07/2015
BM15/15/16	Construction of Thorpe Creche	Technical Services	Adjudication	08/09/ 2015

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

BM13/15/16	Construction of Kgatlu Creche	Technical Services	Adjudication	08/09/ 2015
BM14/15/16	Construction of Thalane Creche	Technical Services	Adjudication	08/09/ 2015
BM11/15/16	Construction of Indermark B Creche	Technical Services	Adjudication	08/09/ 2015

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

BM21-15-16	BEAUTIFICATION& LANDSCAPING OF SENWABARWANA OFFICE.	Community Services	Adjudication	29 January 2016
BM22-15-16	COMPILATION OF ALLDAYS MASTER PLAN	EDP	Adjudication	29 January 2016
BM12/15/16	Electrification of Witten Extension phase 4-Contractor	Technical Services	Adjudication	02/10/ 2015
BM07/15/16	Avon Inter Str and Stormwater - Contractor	Technical Services	Adjudication	02/10/ 2015
BM08/15/16	Kromhoek Inter Str and Stormwater-Contractor	Technical Services	Adjudication	02/10/ 2015

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

BM18-15-16	SUPPLY & INSTALLATION OF AIRCONS	Corporate Services	Adjudication	29 January 2016
BM19-15-16	SUPPLY & DELIVERY OF 2000 X 89LITRES REFUSE BINS.	Community Services	Adjudication	29 January 2016
BM20-15-16	Supply & Delivery of 15 x 6 Cubic Scow Back Containers	Community Services	Adjudication	29 January 2016
BM23-15-16	SUPPLY & DELIVERY OF(6 X4) TRUCK TRACTOR	Corporate Services	Adjudication	29 January 2016

APPROVED DEVIATIONS FOR MID YEAR 15/16

Vendor name	User/Department	Details of deviation request	Financial Implications	Contract period	Approval date
-------------	-----------------	------------------------------	------------------------	-----------------	---------------

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

Road material stabilizer	Technical Services department	For supply and delivery of LBS Asphalts components	R202 128.84	Once off	07/07/15
Volkswagen Commercial Polokwane	Corporate Services	Purchase of 22 Seater mini bus Crafter	R 540,718.86	Once off	27/07/15
Model Maker System	Community Services	Additional modules & subscription of survey	R 12,680.55	Once off	29/07/15

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

LIST OF SERVICE PROVIDERS

Category	Quantity	Value
No. of Bids/contracts approved by MM	15	75
No. of new bids advertise	3	9
No. of SLAs concluded: - from deviations - from awarded bids		1
	0	13
No. of contracts coming to an end:	1(Electrification of ward17)	1
No. of deviations from SCM procedures		1
No. of new suppliers	N/A	N/A

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

LIST OF DATE OF EXPIRY OF CONTRACTS

Completed Contracts

Name of the Contract	Bid No	Completed Date
Inveraan MPCC	BM11/13/14	03 Sep 2015
Senwabarwana Internal str P3	BM09/14/15	25 Sep 2015

FRUITLESS AND WASTEFULL EXPENDITURE

Fruitless and wasteful expenditure						
Date	Department	Supplier	Interest/Charges	Reference	Account Name	Reason
31/07/2015	Corporate Services	Telkom	8,907			Late payment
30/09/2015	Technical Services	Eskom	9,177			Late payment
TOTAL			18,085			

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

IRREGULAR EXPENDITURE

No irregular expenditure was incurred for the period

Ledwaba K J

ACTING CHIEF FINANCIAL OFFICE

DATE:

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

COMMENTS:


During the month of November the municipality encountered challenges with regard to financial system and thus resulted in late submission of Section 71 reports.

The capacity within BTO is still a challenge due to vacancy rate.

The municipality has an ongoing support of both National and Provincial Treasury.

CHAPTER FOUR

BLOUBERG MUNICIPALITY



FUNCTIONAL SERVICE DELIVERY REPORT (JULY 2015-DECEMBER 2015)

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

Construction of Senwabarwana Internal Street and storm water road Phase 3	Development of the specification, and submit to SCM, Advertisement of tendering, Evaluation , Adjudication and appointment of service provider, Service level agreement Project Hand Over, designs and	To provide safe and sustainable roads, internal streets and stormwater water control facilities	1.	% construction of Senwabarwana internal street and storm water phase 3	Completion of 1,1 km of internal Streets from gravel to surface with 80mm interlocking Blocks and storm water channeling by 30 September 2015	project currently implemented and nearing completion on rollover project	(100% Complete): COMPLETION STAGE: Practical Completion, and Close-up Reports and As-Built Drawings Development	Target achieved (100% Complete): COMPLETION STAGE: Practical Completion, and Close-up Reports and As-Built Drawings Development	None	None	Advert, appointment letters, site hand over minutes, Quarterly Progress reports, pictures and Completion Certificate,	Technical Services
---	--	---	----	--	---	--	--	--	------	------	---	--------------------

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016[illegible]

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

[illegible]

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016[illegible]

	0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100
0	0	1	4	9	16	25	36	49	64	81	100	121	144	169	196	225	256	289	324	361	400	441	484	529	576	625	676	729	784	841	900	961	1024	1089	1156	1225	1296	1369	1444	1521	1600	1681	1764	1849	1936	2025	2116	2209	2304	2401	2500	2601	2704	2809	2916	3025	3136	3249	3364	3481	3600	3721	3844	3969	4096	4225	4356	4489	4624	4761	4900	5041	5184	5329	5476	5625	5776	5929	6084	6241	6400	6561	6724	6889	7056	7225	7396	7569	7744	7921	8100	8281	8464	8649	8836	9025	9216	9409	9604	9801	10000

48

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

	Construction of Internal street and storm water	To provide safe and sustainable recreational, educational and social facility services	6.	% completion on construction of Indermark B Creche	Indermark B ECDC constructed and available for occupation by 30 June 2016	New Indicator	(61% Complete): PLANNING STAGE - Site Handover and Establishment <u>CONSTRUCTION STAGE - Services, Brickwork and Roof work,</u> plastering completed, play round, fence and toilet are underway.	<u>Target Surpassed.</u> 85% Complete); <u>CONSTRUCTION STAGE - Services, Brickwork and Roof work,</u> plastering completed, play round, fence and toilet are underway.	None	None	R1,820,000	Advert, appointment letters, site hand over minutes, Quarterly Progress reports, pictures and Completion Certificate,	Technical Services
--	---	--	----	--	---	---------------	--	---	------	------	------------	---	--------------------

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

Constructio n of Kgatlu Creche	project handover	7.	% completi on of constructi on of Kgatlu	Kgatlu ECDC constructe d and availed for occupatio n by 30 June 2016	New Indicato r	(61% Complete): PLANNING STAGE - Site Handover and Establishment CONSTRUCT ION STAGE - Earthworks, Foundations, Fencing	Target Surpassed 68% Complete): CONSTRUC TION STAGE - Services, Brickwork external wall at Roof level internal walls and toilet are underway.	None	None	R1,820,0 00	Advert, appointme nt letters, site hand over minutes, Quarterly Progress reports, pictures and Completi on Certificate,	Technical Services
Constructio n of	Developm ent of the specificati on, and submit to SCM, Advertise ment of tendering, Evaluation , Adjudicati on and appointme nt of service provider, Service level agreement Project Hand Over, designs Constructi on of crèche and project handover	8.	% completi on of	Thalane ECDC	New Indicato r	(61% Complete):	Target Surpassed	None	None	R1,820,0 00	Advert, appointme	Technical Services

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

Thalane Creche	specificati on, and submit to SCM, Advertise ment of tendering, Evaluation , Adjudicati on and appointme nt of service provider, Service level agreement Project Hand Over, designs Constructi on of crèche and project handover		on constructi on of Thalane Creche	constructe d and availed for occupatio n by June 2016	r	PLANNING STAGE - Site Handover and Establishment CONSTRUCT ION STAGE - Earthworks, Foundations, Fencing	65% Complete); CONSTRUCT ION STAGE - Services, Brickwork at Roof level, toilet, fence play ground are underway.				nt letters, site hand over minutes, Quarterly Progress reports, pictures and Completio n Certificate,	
Constructio n of Thorpe Creche	Developm ent of the specificati on, and submit to SCM,	9.	% completio n on constructi on of the Thorpe	Thorpe ECDC constructe d and availed for occupatio	New Indicato r	(61% Complete); PLANNING STAGE - Site Handover and	Target Surpassed (78% Complete); PLANNING STAGE -	None	None	R1,820,000	Advert, appointme nt letters, site hand over minutes,	Technical Services

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

Construction of Ditatsu Creche	Advertisement of tendering, Evaluation, Adjudication and appointment of service provider, Service level agreement Project Hand Over, designs Construction of crèche and project handover			Creche	Completion by June 2016		Establishment CONSTRUCTION - Earthworks, Foundations, Fencing	Site Handover and Establishment CONSTRUCTION - Earthworks, brickwork, Toilet, septic tank, Play ground, internal wall and fence are underway.				Quarterly Progress reports, pictures and Completion Certificate,		Technical Services
		10.	% completion on construction of Ditatsu Creche.	Ditatsu ECDC constructed and availed for occupation by June 2016	New Indicator	(61% Complete): PLANNING STAGE - Site Handover and Establishment CONSTRUCTION	Target not achieved 31% Complete): PLANNING STAGE - Inception, Concept and	The Project could not kick start due to new reallocation of budget to cater for Taabosch	Awaits budget adjustment approval by Council during January 2016	R1,500,000	Advert, appointment letters, site handover minutes, Quarterly Progress			

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

Construction of Papegai Creche	tendering, Evaluation, Adjudication and appointment of service provider, Service level agreement Project Hand Over, designs Construction of crèche and project handover					ION STAGE - Earthworks, Foundations, Fencing	Viability, Design Development, Tender Stage	transfer station as per MIG condition and instruction by Coghsa			reports, pictures and Completion Certificate,	Technical Services
	Development of the specificati on, and submit to SCM, Advertise ment of tendering, Evaluation, Adjudicati	11.	% completion on construction of Papegai Creche.	Papegai ECDC constructed and availed for occupation by June 2016	New Indicator	(61% Complete): PLANNING STAGE - Site Handover and Establishment CONSTRUCT ION STAGE - Earthworks, Foundations, Fencing	Target not achieved 31% Complete): PLANNING STAGE - Inception, Concept and Viability, Design Development, Tender	The Project could not kick start due to new reallocation of budget to cater for Taabosch transfer station as per MIG condition	Awaits budget adjustment approval by Council during January 2016	R1,500,000	Advert, appointment letters, site hand over minutes, Quarterly Progress reports, pictures and Completion	

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

	on and appointme nt of service provider, Service level agreement Project Hand Over, designs Constructi on of crèche and project handover						Stage	and instruction by Coghsta			n Certificate,	Technical Services
Upgrading of Ben Seraki Sports Complex Phase 3	Developm ent of the specificati on, and submit to SCM, Advertise ment of tendering, Evaluation , Adjudicati on and appointme nt of service	12.	% of complete d constructi on work for the Ben Seraki sporting facility	Constructi on of new Fence and installation of access gates, Constructi on of Guardhou se, Services connectio ns (Water, Electricity) y 31 March	Phase 2 at completi on stage.	(75% Complete); <u>CONSTRUCTI ON STAGE - Brickwork, COMPLETIO N STAGE: Service, brickwork and roof work.</u>	<u>Target</u> Surpassed 85% Complete); <u>CONSTRUCTI ON STAGE - Brickwork, COMPLETI ON STAGE: Service, brickwork, grand stand, security guard house, and</u>	None	None	R6,100,0 00	Advert, appointme nt letters, site hand over minutes, Quarterly Progress reports, pictures and Completi on Certificate,	Technical Services

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

Ward 17 phase 1 extensions	ment of service provide r, Service level agreement Project Hand Over, design s and Constr uction of multipu rpose commu nity centre.	To provide continuous sustainable and reliable electricity supply	14.	% completi on electrifica tion of Ward 17 ext (Sias, Grootpan , Simpson)	47 household s connected and energized by 31 July 2015	Project at completi on stage	(100% Complete); CONSTRUCT ION STAGE - Transformer mounting and household connections <u>COMPLETION</u> STAGE: Testing and commissionin	<u>Target</u> <u>achieved</u> (100% Complete); CONSTRUCT ION STAGE - Transformer mounting and household connections	None	None	Rollover budget	Advert, appointme nt letters, site hand over minutes, Quarterly Progress reports, pictures and Completi	Technical Services
----------------------------------	---	--	-----	--	---	--	--	--	------	------	--------------------	--	-----------------------

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

	on and appointment of service provider, Service level agreement Project Hand Over, designs and Construction of electricity.						g of 47 households, Practical Completion, Close-up Reports and As-Built Drawings Development.	<u>COMPLETION STAGE:</u> Testing and commissioning of 47 households, Practical Completion,	None	None	R7,000,000	Advert, appointment letters, site hand over minutes, Quarterly Progress reports, pictures and Completion Certificate,	Technical Services
Electrification of Witten Ext	Development of the specification, and submit to SCM, Advise ment of tendering, Evaluation , Adjudication and appointment of service provider,	15.	% completion electrification of Witten ext	583 households connected and energized by 31 March 2016	New Indicator	(63% Complete): <u>CONSTRUCTION STAGE</u> - Pole planting, Stringing of MV and LV conductors and installation of pole tops	<u>Target achieved</u> (100% Complete): <u>CONSTRUCTION STAGE</u> - Transformer mounting and household connections <u>COMPLETION STAGE:</u> Testing and commissioning of 583	None	None				

[illegible]58

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

Electricity.	18.	% completion	11 households connected and energized by 30 June 2016	Addition of units from the 2014/15 allocation	(63% Complete): CONSTRUCTION STAGE - Pole planting, Stringing of MV and LV conductors and installation of pole tops	<u>Target not achieved</u> 42% Complete); PLANNING STAGE - Inception, Concept and Viability, Design Development, Tender Stage and Site Handover and Establishment, Surveying ,	Contractor focused more on the completion of Work as it contains 90% of work on the project.	To be completed in the 3 rd quarter.	Advert, appointment letters, site hand over minutes, Quarterly Progress reports, pictures and Completion Certificate,	Technical Services
Electrification of ward 20 (Motadi and Gideon)										
Developm ent of the specificati on, and submit to SCM, Advetise ment of tendering, Evaluation , Adjudicati on and appointme nt of service provider, Service level agreement Project Hand Over, designs and Constructi on of electricity.										

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

Electrification of Diepsloot	Development of the specification, and submit to SCM, Advertisement of tendering, Evaluation, Adjudication and appointment of service provider, Service level agreement Project Hand Over, designs and Construction of electricity.	19.	% completion of electrification of Diepsloot	06 households connected and energized by 30 June 2016	Addition of units from the 2014/15 allocation	(63% Complete): <u>CONSTRUCTION STAGE</u> - Pole planting, Stringing of MV and LV conductors and installation of pole tops	<u>Target achieved</u> 63% Complete): <u>CONSTRUCTION STAGE</u> - Pole planting, Stringing of MV and LV conductors and installation of pole tops.	None	None	Advert, appointment letters, site hand over minutes, Quarterly Progress reports, pictures and Completion Certificate,	Technical Services
Electrification of Mongalo	Development of the specification, and submit to	20.	% completion of electrification of	17 households connected and	Addition of units from the 2014/15 allocation	(63% Complete): <u>CONSTRUCTION STAGE</u> - Pole planting,	<u>Target not achieved</u> , 42% Complete): <u>PLANNING</u>	Contractor focused more on the completion	To be completed in the 3 rd quarter.	Advert, appointment letters, site hand over	Technical Services

62

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

	Evaluation , Adjudication and appointment of service provider, Service level agreement Project Hand Over, designs and Construction of electricity		Simpson and Arrie				Installation of pole tops	Design Development.				R1,800,000	pictures and Completion Certificate,		Technical Services
Provision of solar streetlights\ high mast lights for Senwabarwana	Development of the specification, and submit to SCM, Advise ment of tendering, Evaluation	22.	% completion of the provision of streetlights\ high mast lights to Senwaba	New indicator	(63% Complete): <u>CONSTRUCTION STAGE</u>	<u>Target not achieved.</u> 42% Complete); <u>PLANNING STAGE</u> - Inception, Concept and Viability, Design	Project budget were re-allocated to Taalbosch transfer station as per Coghsta instruction	Awaiting for budget adjustment	R1,750,000	Advert, appointment letters, site hand over minutes, Quarterly Progress reports, pictures					

[illegible]५

[illegible]65

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

	n, procure nt/maintena nce of internal streets and storm water.					culverts done		Inveraan, Mamoleka,M atoana. Grootpan is underway.				pictures.	
--	--	--	--	--	--	------------------	--	--	--	--	--	-----------	--

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

Support for Special Focus	To promote the needs and interests of special focus groupings.	27.	To resuscitate women's forum by 30 th September 2015	1 women's forum resuscitate d	Women n calend ar	Resuscitate 21 ward Women's forums, Launch the Municipal Wide forum	Target not Achieved. Even though Women's Ward forums were not resuscitated activities on 16 days of activism against women and Children took place. Prayer sessions were conducted on the 26 September 2015 @ Kromhoek Community Hall 22 Women participated in official launching of 16 16 days of	Delay in appointment of responsible official.	To be dealt with in the second quarter hence the appointment of special focus officer (youth coordinator)	R600 000 (shared across all special focus program mes)	Minutes, Report Attendance Register	Municipal Manager's Office
---------------------------------	---	-----	---	--	----------------------------	---	--	---	--	---	--	----------------------------------

[illegible]89

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

	Capture resolutions and monitor the implementation of resolutions			Forum resolutions	resolutions. No. of resolutions implemented/total number of resolutions)	n of resolutions	resolutions	above			across all special focus program mes)		
	Establishment of Children's forum	30.	To resuscitate Children's forum by 30 th September 2015	1 Children forum established .	Children calendar 1	Resuscitate 21 ward children's forums, Launch the Municipal Wide forum	Target not achieved. However Terms of references for establishment has been finalized.	Delay in finalization of Provincial frame work document for establishment of Children's councils.	The establishment session was earmarked for 03rd quarter Jan-Mar 2016	R600 000 (shared across all special focus program mes)	Minutes, Report Attendance Register	Municipal Manager's Office	
	Development of schedule of meetings, issue to all relevant stakeholders, development of documentation with invitation for a meeting, distribution, reminders	31.	No. of Children Forum held		Children calendar 1	2	Target not achieved. Even though the forum is not established children's activities were coordinated. 60 children in Provincial Children's Imbizo on the 07 th November 2015 at	Pending establishment of forums	Programme has been developed for establishment of Children's form	R600 000 (shared across all special focus program mes)	Minutes, Report Attendance Register	Municipal Manager's Office	

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

	and meeting								Mehlaeng Community and District Imbizo was held in 28 November wherein 22 children participated						
	Development of f resolution register, Capture resolutions and monitor the implementation of resolutions	32.	%implemen tation of Children Forum resolutions	100% implemen tation of resolutions	Childre n's forum resoluti ons	100% implem entati on of resolutions	<u>Target not achieved.</u> Same as above	Same as above	Same as above	R600 000 (shared across all special focus programmes)	Resolution Monitor	Municipal Manager's Office			
		33.	To resuscitate Youth's forum by 30 th September 2015	1	Youth Programme and existence of interim Youth Council	Resuscitate 21 ward Youth's forums, Launch the Municipal Wide forum.	<u>Target Achieved.</u> Interim Youth Council is in place and Programme has been developed for resuscitation of Youth forums at ward level. Youth activities were	Delay in appointment of responsible official.	Appointment of Special focus Officer Youth (youth coordinator) To be seriously prioritized	R600 000 (shared across all special focus programmes)	Minutes, Report Attendance Register	Municipal Manager's Office			

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

[illegible]

[illegible]72

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

		also foster community health improvement by 2018	37.	September 2015	4 forum meetings held	Disability forum in place	Wide	launched	19, 20 & 17) were not available for participation	launching of the remaining wards	focus program mes)		
	Development of schedule of meetings, issue to all relevant stakeholders, development of documentation with invitation for a meeting, distribution, reminders and meeting			No of disability forum held			2	<u>Target achieved.</u> 2 disability forum meetings held on the 28 th September and 20 th Elderly council was held on the 20 th October 2015	None	None	R600 000 (shared across all special focus program mes)	Minutes, Report Attendance Register	Municipal Manager's Office
	Development of f resolution register, Capture resolutions and monitor the implementation of resolutions		38.	% implementation of disability forum, resolution		Disability forum resolutions	100% implementation of resolutions	<u>Target not achieved.</u> 90% implementation of disability forum resolutions	The remainder of percentage could not be implemented due to the budget constraints	Management to prioritize adjustments of budget to accommodate activities of the	R600 000 (shared across all special focus program mes)	Resolution Monitor	Municipal Manager's Office

[illegible]74

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

	development of documentation with invitation for a meeting, distribution, reminders and meeting		42.	organized	21 WAC (ward aids council) established by 30 September 2015	Bloub erg AIDS council 1 in pace	Resuscitate 21 ward Aids Council Launch the Municipal Wide forum	in 03 September and 30 th November 2015	None	None	OPEX	Minutes, Report Attendance Register	Municipal Manager's Office
								<u>Target achieved.</u> 21 Award AIDS Council Forums launched municipal wide on the 08 th December 2015	None	None	OPEX	Minutes, Report Attendance Register	Municipal Manager's Office
	Development of schedule of meetings, issue to all relevant stakeholders, development of documentation with invitation for a meeting, distribution, reminders		43.	No of ward Aids Council meetings organized	4 meetings	New indicator	2	<u>Target achieved.</u> Ward AIDS Council meetings were held twice	None	None	OPEX	Minutes, Report Attendance Register	Municipal Manager's Office

[illegible]76

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

[illegible]

78

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

	and monitor the implementation of resolutions		resolutions					Council resolutions		programmes			
Sports Coordination	Development of schedule of meetings, issue to all relevant stakeholders, development of documentation with invitation for a meeting, distribution, reminders and meeting	49.	No. of Federations meetings held(Boxing and Soccer)	4 meetings	Sports Development plan	2 quarterly meetings per each federation	Target not achieved	Federations were not in good standing with their mother bodies	Meetings will be held in the 03 rd quarter	R650 000 shared for all sports programmes	Minutes, Report Attendance Register	Municipal Manager's Office	
Sports Development for Employees		50.	No. of sports days organized	48	Sports Development plan	24	Target achieved	Employee sport development coordinated for 24 days . Employees also participated in international (SAIMSA) games in	None	R300 000	Report and Attendance Register	Municipal Manager's Office	

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

Human Resource Development	Disseminate the strategy to relevant stakeholders to solicit inputs, consolidation of the inputs, submission to Executive for council approval and implementation of the strategy	To address the retention of skilled personnel, address work place skills gaps and also promote community skills development	51.	To review the retention strategy	Retention Strategy reviewed	Retention Strategy due for review	1st Draft of Retention strategy available and final retention strategy submitted to council for approval	Target achieved. The Strategy was approved by the council	N/A	N/A	OPEX	Retention strategy document and Council resolution for approval	Corporate Services
			52.	No of employees trained	98	Work skills plan	50	Target achieved. A total of 62 employees were trained during the period in issue.	N/A	N/A	R1,108,760	Training Report	Corporate Services

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

[illegible]

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

Licensing	Specification, Submit to Budget and Treasury for advertisement, Evaluation, Procurement, and upgrade	2007 to MS Office 2013	MS Software from 2007 to 2013	100%	2013	s, procure the software and installations of the Software and commissioning	MS Office 2013 was procured and the rights on Microsoft 2016 were also granted.	Payday & email systems not fully functional	after installation of MS Office 2013		Advert, Evaluation Report and License	Services
Plant and Equipment	Inspection of Plants and Equipment, Write a report on those that need service and maintenance and maintain	To constantly maintain municipal plant and equipment in order to keep it in good working order	57. % plant and equipment maintained according to the maintenance plan	100%	Maintenance plan	100%	<u>Target achieved.</u> 100% maintenance of plant and equipment and awaiting for delivery of trucks	None	None	OPEX	Repair and Maintenance Monthly Reports	Corporate Services
Purchase of furniture	Spending budget on purchasing furniture	To purchase furniture for the new Satellite offices	58. % budget spent on purchase of furniture	100%	100%	100%	<u>100% Target achieved.</u> Furniture was purchased for both Langlaagte and Inveraan Satellite Offices.	N/A	N/A	Office furniture budget	Proof of purchase Section 71 report	Corporate Services
Electrical Maintenance	Submission of request, assessment, procurement and electrical maintenance.	To ensure proper maintenance of the Electrical network and	59. % electricity breakdown addressed within 14 days of	100%	Existing Electrical network	100%	<u>Target achieved.</u> 100% electrical network maintained	None	None	R848,000	Register, reports, pictures and Proof of Purchase	Technical Services

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

Transformers	Submission of request, assessment, procurement and maintenance.	addressing reported breakdowns	60.	% Transformers purchased within 24 hours of request.	100%	Transformer breakdowns assessed and maintained whenever there is a need	None	None	R1,300,000.00	Register, reports, pictures and Proof of Purchase	Technical Services
Culverts	Identification of critical areas, assessment, specification, procurement, and construction of culverts at papegai, Monyebodi, Pax Ext, Maphoto, Avon, Makaiepa, Makgari and Milbank	To construct 12 culverts	61.	No of culverts constructed at	12 culverts per annum	Maintenance Plan	6	Delay in the delivery of material for the remaining 02 villages	R300,000.00	Signed Project Progress Report	Technical Services
Employee Wellness	Organize and present Employee Assistance campaigns for	To promote Employee Wellness and manage Injuries on	62.	No of Medical Surveillance and wellness	2 medical surveillance and 2 campaigns	Two medical surveillance	1	None	R64,098.00	Surveillance report/ Invitation/ Notices Attendance	Corporate Services

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

	all staff members	duty (IOD)	campaigns		and campaigns	surveillance	were conducted during the period in issue.				the register	
Office IT equipment	Office IT equipment always kept in a good condition	To maintain IT Office equipment	% IT Equipment maintained according to maintenance plan	100%	100%	100%	<u>100% Target achieved.</u> Daily maintenance was conducted during the period under review.	None	None	R100,000.00	Monthly Maintenance Report	Corporate Services
IT Backup Systems		Renewal of backup system	Number of IT backup system report produced	240 reports per annum	New indicator	120 reports per quarter	<u>Target achieved.</u> 120 reports on IT Backup, Venus and Payday systems Available	None	None	R600,000	IT Backup System Quarterly reports	Corporate Services
Vehicle Purchase		To purchase vehicles	To purchase and lease municipal vehicles	1X kombi, lease 1X grader	Municipal vehicles	Purchase of 1X Kombi and lease of 1X grader	<u>Target achieved.</u> A kombi as well as additional two Load Delivery Vehicles (LDVs) were purchased.	None	None	R3,600,000	Delivery Note, proof of purchase and Lease agreement	Corporate Services
Waste Management	Development of an action plan, submitted to	To ensure a safe and clean environment	% of implementation of an IWMP.	100% implementation of the IWMP.	Approved IWMP	Action plan developed and approved, 10	<u>Target not achieved.</u> Action plan served in the	The breakage of the two waste	The repair of the trucks.	OPEX	Action Plan, EXCO Resolution	Community Services

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

	EXCO for approval, and the implementation.	by implementing the IWMP						0% implementation	August EXCO and approved. Plan implemented at 60%.	compactor trucks led to non-collection of waste.			for approval, Resolution Register and implementation reports.	
Waste management expansion	Collection of waste in all households of Machaba, Harriswhich, Tolwe and Eldorado	To expand waste collection to three villages within the municipality	67.	No of villages provided (extension) with waste management	Waste expanded to the 4 villages	Waste collected at 16 villages	2 villages(Tolwe and Harriswhich)	<u>Target achieved.</u> Awareness was made to the villages affected by the collection.	None	None	None	OPEX	Monthly Collection Report	Community Services
Environmental Management	Development of an action plan, submitted to EXCO for approval, and the implementation.	To ensure a safe and clean environment by implementing the Environmental Management Plan (EMP)	68.	To develop and implement EMP action plan	EMP action plan developed and implemented	Approved EMP	Action plan developed and approved and 100% Implementation	<u>Target achieved.</u> Action plan served in the August EXCO and approved. Plan implemented at 100%.	None	None	None	OPEX	Action Plan, EXCO Resolution for approval, Resolution Register and implementation reports.	Community Services
Environmental Education and Awareness		To educate communities on environmental issues	69.	No of Awareness & Educational campaigns conducted.	12 awareness campaigns conducted	Approved Environmental Plan	6 Awareness & Educational campaigns	<u>Target Surpassed</u> 7 campaigns were held successfully as follows:	None	None	None	OPEX		Community Services

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

Implementa	Development	Action plan	70.	To develop	DMP action	Approv	Action plan	Target	None	None	OPEX	Action	Communi
								01 st September 2015 at Bothanang; 08 th September 2015 at Ditatsu, the 16 th September 2015 at Senwabarwan a and on the 22 September 2015 at Eldorado respectively. The one of Senwabarwan a was done in partnership between our municipality, CDM and LEDET. 12 Nov at Ga- Kobe 08 Dec at Ga- Kibi Moshate 11 Nov at Alldays	None	None			

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

tion of the Disaster Management Plan	of an action plan, submitted to EXCO for approval, and the implementation.	developed for the implementation of DMP.	and implement DMP action plan	plan developed and conducted	ed DMP	developed and approved and 100% implementation on	<u>achieved.</u> Action plan served in the August EXCO and approved. Plan implemented at 100%.	None	None	OPEX	Plan, EXCO Resolution for approval, Resolution Register and implementation reports.	ty Services
Disaster Education and Awareness		To educate communities on disaster issues	No of Awareness & Educational campaigns conducted.	04 awareness campaigns conducted.	Approved DMP	2 Awareness & Education campaigns	<u>Target Surpassed</u> 3 awareness campaigns were held on the 3 rd September at Aurora, 14 th October at Thona and the 14 th November at Kobe.	None	None	OPEX		Community Services
Licensing and registration of vehicles Management	Development of an action plan, submitted to EXCO for approval, and the implementation.	Development of An action plan to improve the registration and licensing services	To develop action plan for the management of the licensing and registration of vehicles.	Action plan developed and implemented	2014/15 traffic and licensing management operational plan	Plan developed and approved and 100% Implementation on	<u>Target achieved.</u> Action plan served in the August EXCO and approved. Plan implemented at 100%.	None	None	OPEX	Action Plan, EXCO Resolution for approval, Resolution Register and implementation	Community Services

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

Traffic Management	Development of resolution register, Capture resolutions and monitor the implementation of resolutions	To improve and ensure the safety of road users	73.	% implementation of the traffic management operational plan	100 % implementation	2014/15 traffic and licensing management operational plan	Plan developed and approved and 100% implementation	<u>Target achieved.</u> Action plan served in the August EXCO and approved. Plan implemented at 100%.	None	None	OPEX	Action Plan, EXCO Resolution for approval, Resolution Register and implementation reports.	Community Services
			74.	To purchase traffic management system	Traffic management system purchased	2014/15 traffic and licensing management operational plan	System identified and procured.	<u>Target not achieved.</u> The system is at procurement stage.	Delayed by the introduction of Aarto system by the provincial transport department.	To be withdrawn during budget adjustment	R200 000	Delivery note/Proof of purchase	Community Services
	Development of operational plan, distribute to relevant stakeholders		75.	No of joint operations conducted.	12 Joint operations	2014/15 traffic and licensing management operational plan	6 joint operation	<u>Target Surpassed</u> 11 Joint operations were held as follows: 12 August Broekman road, 26	None	None	OPEX	Attendance registers Reports Pictures	Community Services

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

Pound management	Development of resolution register, Capture resolutions and monitor	Review of the Pound Operation Plan	76.	% implementation of pound operational plan	100%	Old pound operation plate	100% implementation	<u>Target achieved.</u> Action plan served in the August EXCO and approved.	None	None	OPEX	Pound Operational Plan Implementation Report	Community Services
						plan		August 2015 Tolwe,03 September Westphalia , 15 September 2015 Alldays, 16 September 2015 Mastroom, 17 September 2015 Vivo and 18 September Pontdrift. 15 Oct at Westphalia road from 6:00 18 Oct at Westphalia from 06:00. 18 Nov at Westphalia 15 Dec at Aganang 17 Dec at Westphalia					

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

	the implementation of resolutions								Plan implemented at 100%.						
Public Safety	Development of resolution register, Capture resolutions and monitor the implementation of resolutions	77.	To ensure the safety of our communities.	%	implementation of the Community safety plan	100%	Approved community safety plan	Action plan developed and approved and 100% implementation	<u>Target achieved.</u> Action plan served in the August EXCO and approved. Plan implemented at 100%.	None	None	OPEX	Action Plan, EXCO Resolution for approval, Resolution Register and implementation reports.	Community Services	
Occupational Health and safety	Development of resolution register, Capture resolutions and monitor the implementation of resolutions	78.	To ensure that the safety of the employees is guaranteed.	%	implementation of the OHS Plan	100%	OHS Plan in place	100%	<u>Target not achieved.</u> Only 85% of the OHS plan could be implemented	Budget constraints that impeded the procurement of PPE as well as safety signage	Adjustments budget and full implementation to be realized in the next quarter.	R48,000.	OHS Plan Implementation Report	Corporate Services	
Employment Equity	Appointment of personnel following the Employment Equity Plan	79.	To ensure that recruitment is done in line with the Employment	%	implementation of the Employment Equity Plan	100%	One professional white. One African	100%	<u>Target not achieved.</u> 95% of the plan was implemented	Could not attract candidates from the whites designate	Clearly spell out the requirements in advertise	OPEX	Appointment letters	Corporate Services	

15

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

Performance Management System Implementation	Development of PMS policy, submit it to Executive Committee for Council. Cascade it down to all employees	To ensure that the work of all the employees is managed and monitored.	82.	No of quarterly Assessment conducted	4 assessment sessions coordinated and conducted	the sixth one	2	Target not achieved Only the informal assessment for the 1 st quarter has been held on the 19 th October 2015 and serve for mid year one which will only be conducted during the February 2016	The assessment could not take place before the approval of mid-year report by council	The mid year assessment session will be conducted during the second week of February 2016	OPEX	PMS Policy, Council Resolution Quarterly Reports Attendance Registers	Economic Development and Planning
	Development of IDP Process Plan, submit it to Executive Committee for Council approval		83.	No of Performance Steering Committee Meetings coordinated	4 quarterly meetings	IDP process plan	2	Target achieved. 2 Performance Steering committee meetings coordinated and held on the 20 th 15 th July 2015 & 15 th January 2016	None	None	Part of the R930,000 MSIG fund	IDP Process Plan, Council Resolution Quarterly Reports Attendance Registers	Economic Development and Planning
	Development of IDP Process Plan		84.	No of institutional performance	4 (1 per quarter)	IDP process plan	2	Target achieved. 2 Institutional	None	None	OPEX	IDP Process Plan,	Municipal Manager's Office

[illegible]93

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

agreements, Engage relevant senior managers, Submit the final Performance of senior managers to municipal manager for signing and for municipal manager to the mayor for signing and submit the performance agreement to the MEC for department of Cooperative Governance Human Settlement and Traditional Affairs			nt with signed performanc e agreements			le		managers signed performance agreements		None	None	OPEX	Schedule of meetings Minutes/R	Municipal Manager' s Office
Institutional Management meetings	Development of schedule of meetings, issue to all	To hold management meetings for proper	88.	No of manageme nt meetings held	24 (1 bi- weekly)	Year plan develo ped	12	<u>Target achieved</u> 12 Management						

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

	relevant stakeholders, development of documentation with invitation for a meeting, distribution, reminders and meeting	planning and monitoring.						meetings held on the 24/27/30 July 2015, 03/20/26 August 2015, 05/26 October 2015, 02/05/16 November 2015 & 03 rd December 2016	None	None			Report Attendance registers	
	Development of resolution register, Capture resolutions and monitor the implementation of resolutions		89.	% of Management resolutions implemented.	100% implementation of resolution	Year plan	100% implementation	<u>Target achieved</u> 100% Management resolutions implemented	None	OPEX	Resolution Register	Municipal Manager's Office		
Local Intergovernmental Relations	Development of schedule of meetings, issue to all relevant stakeholders, development of documentation with invitation for a meeting.		90.	No of the local IGR Forum held	4 meetings per annum	Schedule of the meetings	2	<u>Target not achieved.</u> Only 1 Local IGR forum meeting held during the month of July 2015	The 2 nd IGR forum could not take place due to lack of quorum	To be prioritized in the 03 rd quarter	OPEX	Schedule of meetings/Minutes/Report Attendance registers	Municipal Manager's Office	

[illegible]97

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

Coordinatio n of job creation through CWP (community work programme	97.	No of Reports on the coordination of CWP	4 reports	Programme in place with 1237 (both participants and support staff)	2		<u>Target</u> <u>Achieved.</u> 2CWP Local Reference committee meetings held on 11 August 2015 and 28 October 2015	None	None	OPEX	Quarterly Reports	Economic Developme nt and Planning
SMME Developme nt	98.	No of capacity building workshops and trainings conducted	4 capacity building sessions targeting 200 individual SMME's	42 SMME's trained	2	capacity building workshop s and trainings	<u>Target</u> <u>surpasse</u> <u>d</u> 3 Capacity building and training conducted on 7 July 2015, 11 July 2015, and 31 July 2015. 112 individuals capacitate d	None	None	OPEX	Attendan ce Registers Reports	Economic Developme nt and Planning

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

Social and Labour Plan coordination		99.	No of Reports on the SLP coordinated	04 Reports per annum	Quarterly meetings with mining houses	2	<u>Target achieved.</u> 2 reports dated 13 July 2015 and 29 July 2015 available.	None	None	OPEX	Attendance Registers Reports	Economic Development and Planning
Hawkers stalls and hawkers management	Development of resolution register, Capture resolutions and monitor the implementation of resolutions and reports	100.	% application for renewal of permits and demarcation of portions	hawkers and hawkers stalls in place	hawkers and hawkers stalls in place Revised informal trading by-law in place	100%	<u>Target not achieved.</u> However 202 individual informal street traders renewed their trading permits for both Alldays and Senwabarwana towns.	Lack of cooperation between municipality and hawkers association.	Strengthen the application of municipal by-law against illegal street traders and those in hawkers' stalls.	OPEX	Registers Reports	Economic Development and Planning
unemployed persons database	Capture received application forms, Compiled database	101.	To develop and update data-base of unemployed persons	data-base developed	Blouberg Unemployed Database in place	Capture received applications, compiled database	<u>Target achieved.</u> Updated data-base available. NB: data	None	None	OPEX	Database Report	Economic Development and Planning

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

	report to EXCO and Council for approval, Link with CETA,s, government agencies and private sectors for employment opportunities					base updated as and when applications are received for capturing purposes.	report submitted to EXCO & Council for approval									Economic Development and Planning
Tourism development Functionalit y of the Blouberg Business Forum		102.	To operationalize Senwabarwana Tourism Information Centre	functional Tourism Information Centre	Tourism information Centre in place	Installation of services(Water, Sewer plant, fence, cable network and finalization of refurbishment of the centre	Target not achieved. However the area has been fenced and Tourism Officer works at the centre on adhoc basis.	Unavailability of engineering services to enable municipality to operate the tourism centre.	Council to avail budget to install services key t the centre	OPEX						Economic Development and Planning
Functionality of the Blouberg Business		103.	No of business forums coordinated	4 meetings	Blouberg Business Forum in place	2	Target not achieved. 1 BBF	members not committed	Municipality to facilitate BBF meetings	OPEX						Economic Development and Planning

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

Forum				and supported				meeting held on 20 July 2015.				Reports	

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

Support of Financial Viability and Management structures/forums	To effectively and efficiently manage the financial affairs of the municipality	104.	No of Budget Steering Committee resuscitated	Budget steering committee established and functional.	Budget Steering Committee established and inducted	Resuscitation of Budget steering committee	<u>Target achieved.</u> Budget steering committee established and conducted	None	None	OPEX	IDP Process Plan Attendance Registers	Chief Financial Officer
		105.	No of meetings of the Budget Steering Committee	4 meetings held for the year	Process plan	2 meetings held.	<u>Target achieved.</u> 02 Budget steering committee meetings held on the 19 th October 2015 & 15 th January 2016	None	None	OPEX	Minutes, Report Attendance Register	Chief Financial Officer
		106.	To develop the 3/5 year financial plan within required timeframe	Adoption of the 3/5 Budget within the prescribed legal requirements	3/5 Year Financial Plan developed and approved	N/A	N/A	N/A	N/A	OPEX		Chief Financial Officer
Financial Planning												

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

Revenue Enhancement strategy.	Draft the revenue enhancement strategy, disseminate it to other departments for inputs, solicit inputs, present to management and submit to council for approval	107.	To review the Revenue Enhancement Strategy	Revenue enhancement strategy developed.	Reviewed Revenue Enhancement Strategy approved	N/A	N/A	N/A	N/A	OPEX	Draft/ Final revenue enhancement strategy Minute of management meeting, attendance register, Council resolution	Chief Financial Officer
	Development of resolution register, Capture resolutions and monitor the implementation of resolutions	108.	% implementation of the Revenue Enhancement Strategy	100%	100%	Action plan implemented and review by management and Internal Audit and 100% implementation	Target achieved (action plan developed and awaiting council approval)	None	None	OPEX		Chief Financial Officer

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

Revenue Management	Collection of payment of services such as, property rates, electricity, and refuse removal	109.	% of projected revenue collected by 30 June 2016 (R 4 85 2 5 558)	100% projected revenue collected.	100% collection of revenue due to the Municipality collected.	75% (R 36 394 168.52)	<u>Target not achieved</u> (R18.04M collected of the budgeted R23.4M)	Non payment by the departments and businesses	Full implementation of credit control policy.	OPEX	Section 71 report(c1 schedule)	Chief Financial Officer
		110.	% of debt collected by 30 June 2016	100% collection of outstanding debts	60% collection from Debtors.	Credit control and debt management policy and 60% collection from Debtors	Target not achieved	Debtors not paid what is due to him therefore 60% collection from debtors could not be met	Facilitation of payment	OPEX	Section 71 report(c1 schedule)	Chief Financial Officer
		111.	To compile a general valuation roll by 30 June 2016	Certified valuation roll	Valuation roll in place plus three supplementary roll compiled for the previous financial years	Identification of properties to be included in the supplementary roll Appoint valuer, data collection and	<u>Target achieved.</u> Properties to be included in the supplementary roll identified, data collected	Done	Done	R4,000,000		Economic Development and Planning

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

	Draft the rates policy disseminate it to other departments for inputs, solicit inputs, present to management submit to council for approval for public participation, present the draft rates policy for public for inputs, submit to council for adoption	112.	To revise the rates policy by 31 May 2016	Approved revised rates policy	Rates policy annually revised and approved alongside budget related policies	Develop a draft revised rates policy	and property register developed.	None	None	OPEX	Draft/ final rates policy, attendance registers Council resolution	Economic Development and Planning
Expenditure Management	Capture spending on capital project Compile spending reports in	113.	% capital budget spent by 30 June 2015	Projected capital expenditure budget spends	100% Capital expenditure spends	50%	Target <u>achieved</u> (R36.6m spend on projected R60.5m)	None	None	OPEX	Quarterly Financial Report	Municipal Manager & Al Directors

106

1. The first part of the document is a title page. It contains the title of the document, the author's name, and the date of the document. The title is "The first part of the document is a title page." The author's name is "The author's name is the author of the document." The date of the document is "The date of the document is the date when the document was written." The title page is the first page of the document and it contains the title, the author's name, and the date of the document.

107

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

	and verification of assets							during July									
	Develop stock taking schedule and do stock counting		No of stock taking performed per annum	4		4	2	<u>Target achieved</u> 02 Stock taking performed during September & January	None	None	OPEX	Report	Budget and Treasury				
	Unbundling of infrastructure assets		% compliance to Asset Standard (GRAP 17)	Approved Asset Management Policy in place and implemented	100% of all municipal assets reviewed and recorded in Fixed Assets	100% infrastructure assets unbundled and completed infrastructure assets unbundled	100% infrastructure assets unbundled and completed infrastructure assets	<u>Target achieved</u> 100% infrastructure assets unbundled and completed infrastructure assets	None	None	R1,690 000	Asset register	Budget and Treasury				
	Implementation of assets Maintenance plan		% implementation of Assets Maintenance Plan	Development of asset plans for the year.	Assets Maintenance Plan Developed and Implemented	100% Implementation of Assets Maintenance Plan (Reconciliation)	100% Implementation of Assets Maintenance Plan (Reconciliation)	<u>Target achieved</u> 100% Implementation of assets maintenance Plan (Reconciliation)	None	None	OPEX	Asset maintenance plan	Budget and Treasury				
Budget Preparation	Collect budget from		To table the draft budget	Draft budget tabled to	IDP/Budget Process	IDP and Budget time	<u>Target Achieved.</u>		None	None	OPEX	Draft budget	Economic Development				

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

departments	to council by 31 March 2016	council	Plan	schedule developed and submitted to council	IDP and Budget time schedule developed and submitted to council			OPEX	and Council Resolu tion	and Planning
Consolidate the budget, Present the draft to management, Submit to council for approval	124.	To submit the final budget to council by 31 May 2016	Final budget submitted to council	IDP/Budget Process Plan	N/A	N/A	N/A	OPEX	Final budget and Council Resolution	Budget and Treasury
Take the draft for public participation with IDP. Incorporate inputs and submit the budget final approval	125.	No of section 71 report submitted to Treasury within 10 days after the end of the month	12 section annual report submission	12 2014/15 Section 71 report	6	Target not achieved Sec 71 reports for November submitted after due date	Failure by the financial system	OPEX	Copy of acknowledge ment of receipt by treasuries	Budget and Treasury
Compile the section 71 report .submit to treasury within 10 days after month end. Submit to council for approval.	126.	To prepare and submit	Availability of AFS	2013/14 Financial	Submission of AFS	N/A	N/A	OPEX	Copy of	Budget and Treasury

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

	Process plan, Submit to management for inputs, submit to audit committee, Compile the Annual Financial Statement, Review the Annual Financial Statement, present to management, present to audit committee, Submit to AG			annual financial statements and performance report to the Auditor General by 31 st August	process Plan	records	2014\15 and Finalization of audit report						Annual Financial Statement		Budget and Treasury
		127.	% of tenders adjudicated within 90 days of closure period (# tenders adjudicated / # of	100% (# tenders adjudicated / # tenders closed and due for adjudication)	100% (# tenders adjudicated / # tenders closed and due for adjudication)	100% (# tenders adjudicated / # tenders closed and due for adjudication)	100% (# tenders adjudicated / # tenders closed and due for adjudication)	<u>Target achieved.</u> 100% tenders adjudicated , closed	None	None	OPEX	Monthly Tender Reports			

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

tender). Write adjudication report to the Accounting Officer.		tenders closed and due for adjudication)																
SCM – Demand Management	Develop annual Procurement plan	128.	To develop municipal procurement plan by 30 th June 2016.	plan developed and implemented	Submitted Procurement Plan	N/A	N/A	N/A	N/A	OPEX	Procurement plan and implementation report	Budget and Treasury						
Free basic Service Services	Awareness campaign/Id entification of indigents, issuing of indigent registration forms, and registration an indigent	129.	Indigent register updated and implemented	Updated indigent register	Indigent Policy	Ongoing				OPEX	Indigent register	Budget and Treasury						
	Collection of information, draft customer database and finalize database	130.	To develop a credible customer database	Credible Database	New Indicator	Collection of information				OPEX	Customer database	Budget and Treasury						

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

Auditing	Develop risk Internal Plan for approval	To provide independent objective assurance and consulting activities of the internal control systems, risk management and governance processes	131.	To develop risk based internal audit plan and submit to council for approval by 30 June 2016	Approved of risk based audit plan	Approved Risk based audit plan	N/A	<u>Target achieved</u> Plan approved by the Audit Committee meeting of June 2015	None	None	OPEX	Risk Based Internal Audit Plan & Council resolution	Municipal Manager's office
	Develop risk audit plan, identify risks	To provide independent	132.	% implementation of risk based internal audit plan	100% implementation of	Risk based audit	100%	<u>Target Achieved</u> All planned	None	None	OPEX	Action Based Internal	Municipal Manager's Office

	0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99
0	0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99

113

114

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

Audit & Risk Committee allowance	Paying allowances to audit & risk committee members	To ensure that Audit & Risk Committee Members are paid	136.	% of payment of Audit & Risk Committee allowances	100% payment of Audit & Risk Committee allowance	Schedule of meetings	50% allowance paid to audit & Risk Committee members	Target achieved All audit committee allowance is fully paid.	None	findings None	R300,000.	Expenditure Report	Budget and Treasury
Community Participation	To hold Ward public meeting in all the 21 wards (Report back meetings).	To improve and encourage participation of stakeholders and communities in the municipal affairs.	137.	To Coordinate meetings of stakeholders and communities as per approved schedule of meetings.	84 meetings per year for all 21 wards (4 meetings per year per each ward)	Schedule of meetings	To hold Ward public meeting in all the 21 wards (Report back meetings)	Target not achieved. Only three wards, namely 8, 9 and 11 could not hold their meetings as scheduled.	Poor attendance that contributed to a lack of quorum.	Loud hailing and rescheduling of the said meetings to the next quarter.	R500,000.	Attendance Registers of meetings Quarterly Reports	Corporate Services
IDP review	Development of IDP Process plan, Analysis	To review the 2015/16 IDP/Budget et that is	138.	To develop Credible IDP/Budget Document	1	Approved Schedule of meeting	Process Plans and Analysis	Target achieved Process Plan and analysis	None	None	Part of the R930,000 MSIG	IDP, Council resolution	Economic Development and Planning

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

	phase, Draft IDP/Budget 2016/17 completed and submitted to Council for adoption by 31 March 2016 and Final IDP submitted to Council for approval	aligned to the budget				gs.	Phase	phase approved by council			allocat ion		
Citizens' report	Development of a draft citizens report, Final report completed and printed	To produce a revised citizens report for 2015/16	139.	To produce comprehensive citizens' reports by 31 December 2015	1000	Citizen s' report in place	Development of a draft citizens report ad final report completed 4ed and printed	<u>Target not achieved</u>	Hand over report still awaited for as per MM's forum resolution taken during November	To be finalized in 03 rd Quarter	Part of the R930, 000 MSIG allocation	Copy of citizen's report Delivery note	Economic Development and Planning

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

Newsletter	Development of draft newsletter and circulate it to all departments for inputs, finalization of the newsletter and submit to service provider for printing	To produce quarterly municipal newsletter	140.	No of community newsletters editions printed	4 Editions	2015/16 IDP Document Municipal newsletter, Bloubaerg News, has been consistently produced on a quarterly basis in the previous financial	2 (14 000 Newsletter copies)	Target not achieved	er 2015 Only 7000 copies for first quarter edition were printed due to the delay by the printer	The 02 nd edition to be prioritized in 03 rd quarter	R137, 800	Delivery note Copy of newsletter	Corporate Services

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

Advertisemen ts	Securing slots on radios and magazines	To publicize municipal events on radios and magazine s	141.	% municipal events publicized	100%	years. 100%	100%	Target achieved. All required advertisem ents for the period under review were placed on various media houses	None	None	R350, 000	Proof of advert	Corporate Services
	Out of Pockets Expenses	Develop payment roll for ward committees	142.	No of ward committee members paid stipend.	210	210	Payme nt of 210 stipend s.	Target achieved. All ward committees received their stipends.	None	None	R3,26 3,579	Proof of payment/ payment roll for Ward Committee s	Corporate Services

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

MPAC Programme	Development of schedule of meetings, issue to all relevant stakeholders, development of documentation with invitation for a meeting, distribution, reminders and meeting	To build accountable and transparent governance structures responsive to the need of the community	143.	No of oversight meetings coordinated	4	Approved Schedule of meetings.	2	<u>Target achieved</u> MPAC Portfolio Committee meetings were held during the period in issue.	None	None	R180,20	Attendance registers, minutes & Reports	Corporate Services
Mayors Bursary Fund	Develop Mayor's Bursary Policy, Issue out advertisement and bursary application forms, Short listing of the	To provide financial assistance to needy community members	144.	To provide bursary fund to needy community members	Provision of bursaries to the awarded needy members of the communities	Mayor's Bursary Policy	Issue out advertisement and bursary application forms, short listing	<u>Target achieved</u> Advertisement of Mayors Bursary Fund, application forms issued, short listing	None	None	R1,000,000	Proof of payment to institutions	Municipal Manager's Office

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

	applicants and issuing of bursary confirmation letters to successful applicants and Pay institutions and service providers						of the applicant and issuing of bursary confirmation letters to successful applicants	and issuing of bursary confirmation letters sent to beneficiaries	
	Monitor progress on existing beneficiaries and report	To monitor and evaluate progress of existing beneficiaries of mayor' bursary fund	145.	No of quarterly reports of bursary beneficiaries to council	4 Reports per annum	3 bursary beneficiaries	2	<u>Target achieve</u> 2 quarterly reports of beneficiaries available	None
									None
									OPEX
									Quarterly reports
									Municipal Manager's Office

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

Anti Fraud And Corruption	Risk identification Risk assessment Determining risk response Risk monitoring Risk reporting	To ensure reduction of fraud and corruption within the municipality.	146.	To develop risk register by the 30 th June 2016	1 Risk register	Risk Management and Fraud Implementation Plan	Development of fraud risk register Review and update of fraud register	<u>Target achieved.</u> Risk register developed and fraud register reviewed and updated	None	None	OPEX	Risk register	Municipal Manager's Office
	Development of schedule of trainings to be presented to management, Risk and Audit Committees, EXCO committee and to Council for approval	To provide independent objective assurance and consulting activities of the internal control system, risk management and governance	147.	No of fraud and corruption awareness Campaigns Coordinated and Supported	2	Risk register	1	<u>Target achieved</u> Fraud and corruption awareness campaign coordinated and supports on the 22, 29 & 30 September and 11 November 2015	None	None	N/A	Attendance register	Municipal Manager's Office

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

Arts & Culture	Develop schedule to relevant stakeholders as per calendar	Support on Heritage celebrations of all traditional houses	148.	No of heritage and cluster cultural competition coordinated and supported	Five (05) heritage events coordinated (One (01) per traditional House	Year plan	5	<u>Target achieved</u> All 5 traditional authorities managed to hold their heritage celebration events	None
								Part of the R500,000 heritage allocation	Report
									Municipal Manager's Office
Council Support	Development of schedule of meetings, issue to all relevant stakeholders, development of documentation with invitation for a meeting, distribution,	To provide strategic and administrative support to the Mayor, Speaker, and Chief Whip, Councilors and Traditional	149.	No of Council meetings coordinated and supported.	4	Council Calendar	2	<u>Target achieved</u> 2 ordinary council meetings were held on the 30 th July and 30 th November 2015 respectively	N/A
								OPEX	Attendance Registers/Minutes Notice of the meetings
									Corporate Services

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

	reminders and meeting	Leaders	150.	No of Mayor/Magoshi meetings coordinated and supported	4	Council Calendar	2	y. A further five special council meetings were also convened	N/A
	Development of schedule of meetings, issue to all relevant stakeholders, development of documentation with invitation for a meeting, distribution, reminders and meeting							<u>Target achieved.</u> Mayor-Magoshi meetings were coordinated and supports on the Ordinary Council on the 31 st July 2015 at Kola leboho Sec School and 29 th October 2015 at Lethaleng	N/A
									OPEX
									Attendance Registers/Minutes Notice of the meetings
									Corporate Services

1. The first part of the document is a title page. It contains the title "The Role of the State in the Development of the Economy" and the author's name "John Doe".

2. The second part of the document is an abstract. It provides a brief summary of the main points of the paper.

3. The third part of the document is the introduction. It discusses the importance of the state in the development of the economy and the role of the state in the development of the economy.

4. The fourth part of the document is the main body of the paper. It is divided into several sections, each discussing a different aspect of the role of the state in the development of the economy.

5. The fifth part of the document is the conclusion. It summarizes the main findings of the paper and provides some final thoughts on the role of the state in the development of the economy.

6. The sixth part of the document is the bibliography. It lists the sources used in the paper.

7. The seventh part of the document is the appendix. It contains additional information related to the paper.

8. The eighth part of the document is the index. It provides a list of the topics covered in the paper.

9. The ninth part of the document is the table of contents. It provides a list of the pages covered in the paper.

10. The tenth part of the document is the back cover. It contains the title and author's name.

[illegible]

125

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

	of meetings, issue to all relevant stakeholders, development of documentation with invitation for a meeting, distribution, reminders and meeting																	Attendanc e Register Schedule of meetings	Office
	Development of schedule of meetings, issue to all relevant stakeholders, development of documentation with invitation for a meeting,	155.	No of Ward Committee Meetings Coordinated and Supported	6	Municipal Calendar	2	<u>Target achieved</u> All ward committee meetings set as scheduled.	None	None	OPEX	Notice of meeting Attendanc e Register Schedule of meetings	Corporate Services							

[illegible][illegible]

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

	of documentati on with invitation for a meeting, distribution, reminders and meeting.						supported		
	Developmen t of schedule of meetings, issue to all relevant stakeholders , development of documentati on with invitation for a meeting, distribution, reminders and meeting	158.	No of waste forum held	4	Integra ted Waste Manag ement Plan	2	<u>Target achieved. 2 forums were held. 1st forum was held on the 17 August 2015 and the second one on the 04th November 2016.</u>	None	None
	Developmen t of resolution	159.	% implementation of resolutions for waste forum	100%	Availab ility of the	100% implem entation	<u>100% Target achieved</u>	None	None
								OPEX	OPEX
								Minutes, Report Attendanc e Register	Communit y Services.
								Resolution register.	Communit y services.

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

	register, capture resolutions and implementation on and reporting progress of resolutions.					forum and the 2014\15 reports		Resolutions were implemented	
	Development of schedule of meetings, issue to all relevant stakeholders, development of documentation with invitation for a meeting, distribution, reminders and meeting	160.	No of roads and transport forums held	4	Local Integrated Transport Management Plan	2	<u>Target achieved. 2 forums were held.</u> 1 st forum was held on the 18 August 2015 and the second one on the 03 rd November 2016.	None	None
								OPEX	Minutes, Report Attendance Register
									Community services.

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

	Development of resolution register, capture resolutions and implementation on and reporting progress of resolutions.		161.	% Implementation of resolutions for transport forum	100% forum resolutions	Availability of the forum and the 2014-15 reports	100% implementation	<u>Target achieved.</u> 100% transport forum resolution implemented	None	None	OPEX	Resolution register.	Community services.
	Development of schedule of meetings, issue to all relevant stakeholders, development of documentation with invitation for a meeting, distribution, reminders		162.	No of disaster forum held	4	Disaster Management Plan	2	<u>Target achieved.</u> 2 forums were held. 1 st forum was held on the 17 August 2015 and the second one on the 04th November 2016.	None	None	OPEX	Minutes, Report Attendance Register	Community services.

[illegible][illegible]

[illegible]

[illegible][illegible]

[illegible][illegible]

[illegible]

136

	documentati on with invitation for a meeting, distribution, reminders and meeting								Special meetings were held on the 26 August & 26 November 2015	None	None		for external Audit Committee members		
	Development of schedule of meetings, issue to all relevant stakeholders , development of documentati on with invitation for a meeting, distribution, reminders and meeting	175.	No of audit steering committee meeting	24	Year Plan	12			Target achieved All steering committee meetings held on the 09 th July, 11 & 26 August, 02, 16, 10, 30 September, 13 & 26, 07, 14, 21, 28, November 2015.				OPEX	Attendance Register/Minutes Invitation	Municipal Manager's Office

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

	Risk identification Risk assessment Determining risk response Risk monitoring Risk reporting	To protect the municipality from potential risk.	176.	To develop project risk register for risk management	4	New indicator	Review and update of risk register	<u>Target achieved</u> Risk register reviewed and updated	None	None	OPEX	Risk register	Municipal Manager's Office
	Development of schedule of trainings to be presented to management, Risk and Audit Committees, EXCO committee and to Council for approval	To provide independent objective assurance and consulting activities of the internal control system, risk management and governance	177.	No of risk awareness campaigns coordinated and supported	2	Risk Implementation Plan	1	<u>Target achieved</u> Risk awareness campaign coordinated and supports on the 29 September and 11 November 2015	None	None	OPEX	Attendance register / Invitation	Municipal Manager's Office

	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100
1	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100
2	2	4	6	8	10	12	14	16	18	20	22	24	26	28	30	32	34	36	38	40	42	44	46	48	50	52	54	56	58	60	62	64	66	68	70	72	74	76	78	80	82	84	86	88	90	92	94	96	98	100	102	104	106	108	110	112	114	116	118	120	122	124	126	128	130	132	134	136	138	140	142	144	146	148	150	152	154	156	158	160	162	164	166	168	170	172	174	176	178	180	182	184	186	188	190	192	194	196	198	200
3	3	6	9	12	15	18	21	24	27	30	33	36	39	42	45	48	51	54	57	60	63	66	69	72	75	78	81	84	87	90	93	96	99	102	105	108	111	114	117	120	123	126	129	132	135	138	141	144	147	150	153	156	159	162	165	168	171	174	177	180	183	186	189	192	195	198	201	204	207	210	213	216	219	222	225	228	231	234	237	240	243	246	249	252	255	258	261	264	267	270	273	276	279	282	285	288	291	294	297	300
4	4	8	12	16	20	24	28	32	36	40	44	48	52	56	60	64	68	72	76	80	84	88	92	96	100	104	108	112	116	120	124	128	132	136	140	144	148	152	156	160	164	168	172	176	180	184	188	192	196	200	204	208	212	216	220	224	228	232	236	240	244	248	252	256	260	264	268	272	276	280	284	288	292	296	300	304	308	312	316	320	324	328	332	336	340	344	348	352	356	360	364	368	372	376	380	384	388	392	396	400
5	5	10	15	20	25	30	35	40	45	50	55	60	65	70	75	80	85	90	95	100	105	110	115	120	125	130	135	140	145	150	155	160	165	170	175	180	185	190	195	200	205	210	215	220	225	230																																																						

139

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

Communication management	Development of draft communication strategy and circulate it to all departments for inputs, finalization of the newsletter and submit to council for approval	To provide communication support services, public liaison, marketing management.	180.	To review communication, corporate and branding strategy	1	Communication and Branding strategies	Communication and Corporate Branding Strategy revised	Target achieved, Communication, Corporate and Branding Strategy revised	None	None	OPEX	Communication Strategy council resolution	Corporate Services
	Secure slots/space with media houses		181.	No of media statements /articles issued	16 media statements/alerts issued to various media houses	Communication and Branding Strategy/ Media Relations Policy	8	Target achieved, 8 media statements issued out to various media houses for the period under review	None	None	OPEX	Media articles	Corporate Services
	Development of progress		182.	To develop IDP, Budget speech produce and print	1	IDP/Budget	N/A	N/A	N/A	N/A	OPEX		Municipal Managers

141

	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100
1	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100
2	2	4	6	8	10	12	14	16	18	20	22	24	26	28	30	32	34	36	38	40	42	44	46	48	50	52	54	56	58	60	62	64	66	68	70	72	74	76	78	80	82	84	86	88	90	92	94	96	98	100	102	104	106	108	110	112	114	116	118	120	122	124	126	128	130	132	134	136	138	140	142	144	146	148	150	152	154	156	158	160	162	164	166	168	170	172	174	176	178	180	182	184	186	188	190	192	194	196	198	200
3	3	6	9	12	15	18	21	24	27	30	33	36	39	42	45	48	51	54	57	60	63	66	69	72	75	78	81	84	87	90	93	96	99	102	105	108	111	114	117	120	123	126	129	132	135	138	141	144	147	150	153	156	159	162	165	168	171	174	177	180	183	186	189	192	195	198	201	204	207	210	213	216	219	222	225	228	231	234	237	240	243	246	249	252	255	258	261	264	267	270	273	276	279	282	285	288	291	294	297	300
4	4	8	12	16	20	24	28	32	36	40	44	48	52	56	60	64	68	72	76	80	84	88	92	96	100	104	108	112	116	120	124	128	132	136	140	144	148	152	156	160	164	168	172	176	180	184	188	192	196	200	204	208	212	216	220	224	228	232	236	240	244	248	252	256	260	264	268	272	276	280	284	288	292	296	300	304	308	312	316	320	324	328	332	336	340	344	348	352	356	360	364	368	372	376	380	384	388	392	396	400
5	5	10	15	20	25	30	35	40	45	50	55	60	65	70	75	80	85	90	95	100	105	110	115	120	125	130	135	140	145	150	155	160	165	170	175	180	185	190	195	200	205	210	215	220	225	23																																																						

[illegible]

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

Annual report	submit to council for approval, AG and all relevant sector departments	186.	No of Annual Report developed	1 annual report developed and submitted to all relevant stakeholders	Annual report consistently approved for the previous financial years in line with legislation	Draft Annual report be prepared and submitted to council for approval	<u>Target achieved</u> Draft Annual report developed and prepared	None	None	OPEX	Annual report, council resolution and acknowledgement letter	Economic Development and Planning
	Distribute report template to all departments to update, consolidate all the reports and submit to council for approval, AG and all relevant sector departments											

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

IDP Process Plan	Develop IDP process plan present it to EXCO, from EXCO to Council for approval and distribute it to all relevant stakeholders	187.	To develop IDP process Plan and submit to council by end of July 2015	Process Plan available and submitted to council for approval	MSA	Process Plan adopted by council of august	<u>Target achieved</u> Process plan developed and adopted by council	None	None	OPEX		Economic Development and Planning
Review of finance policies and strategies	Draft budget related policies and submit for March council meeting for approval and public participation and inputs, present final, final budget related	188.	To review budget related policies by 31 st May 2016	13 policies reviewed for the year	12 budget related policies and 1 strategy reviewed and approved	N/A	N/A	N/A	N/A	OPEX	Budget adopted policies and council resolution	Budget and Treasury

145

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

[illegible]

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

[illegible]

All days Master plans development	Development of the terms of reference Appointment of a service provider Establishment of a local reference committee	To develop integrated, sustainable and economically viable human settlements	192.	Develop master plan and submit to council by 30 June 2016	All days master plan developed and approved	Project in the IDP	Development of the terms of reference Appointment of a service provider Establishment of a local reference committee steering committee.	Target achieved Terms of reference developed and submitted to specification committee on the 18 th August 2015. The project was	None	None	Copy of All days Master Plan Council Resolution on for approval	Economic Development and Planning
--	--	--	-------------	---	---	--------------------	--	---	------	------	---	-----------------------------------

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

Conveyancing services and opening of a township register for Senwabarwa	steering committee, Development and submission of a status quo report, Approval of a status quo report and development of a draft master plan. Public consultations on the draft master plan,	193.	To develop township register for Senwabarwa extension 5	register for Senwabarwa township extension 5 developed	General plan for extension 5 in place	Development of terms of references Appointment of service providers, data	Target <u>achieved</u> Terms of reference were developed and was	None	None	R1,000,000	Proof of registration	Economic Development and Planning
	Development and submission of status quo report											
	advised by October. Awaiting for Appointment of service provider.											

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

ana ext 5	providers , Data collection and re- surveying of some property portions, Lodgment of registratio n document s with surveyor- general and deeds office, Completo n stage and opening of a township register and file Extension 5 township is legible for the conveyanc ing of individual erven to											served before the specifications committee	collection and re-surveying of some property portions	
------------------	--	--	--	--	--	--	--	--	--	--	--	--	---	--

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

Functionalit y of the Local Geographic al Names Committee	property owners	194.	To name streets and public features in Senwabarw ana and Alldays townships	Approved street names for Alldays and Senwabarwa ana and installed infrastructur e for such names, especially street names	LGNC in place Policy on naming and renaming in place Names committee and policy was unpacked to Senwabar wana and Alldays residents in April and May 2014	Public consultation s meetings in Senwabarwa ana and Alldays on the policy and process of naming and renaming features in the town, Draft street names and other public features for Alldays and Senwabarwa ana Public consultation s on the draft names	<u>Target achieved.</u> Public consultation meeting was held in Senwabarwa ana & Alldays and the proposal of names is still underway. Maps have been submitted to LGNC for preparation of draft names0	None	None	R400 000	Report & Council resolutio n	Economic Development and Planning
Climate Change	Planting of trees	195.	No of trees planting projects implemente	2 tree planting projects implemented	SDF and EMP	2 tree planting projects	<u>Target achieved. (Surpassed)</u> 2 projects	None	None	R50 000	Report and pictures	Community Services

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

[illegible]

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

[illegible]

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

[illegible]

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

	to Senwabar wana ext 8 and Alldays 2			engineering services for Alldays ext 2 and Senwabarwa na ext 8		Public Private Partnership unit	Treasury's was done. A meeting was also held with National Treasury in this regard and there has not been any movement			feasibility funding by National Treasury)		
Human Settlement	Identification of beneficiaries and submission of the list to COGSTA	200.	No of beneficiaries identified and provided with low cost housing	500 beneficiaries	Housing Disaster database Draft list of Development areas for housing provision has been developed by COGHSTA	Develop and submit the list for potential beneficiaries to COGHSTA	Target achieved. Implementation of 300 units is underway through COGHSTA programme	None	None	OPEX	Beneficiaries' list and proof of submission	Economic Development and Planning
Land use Management	processing and finalization of all land development applications and change of	201.	% implementation of LUMS Action plan	100% compliance of all approved and developed applications	Land use Management Scheme is in place	100% processing and finalization of all land development applications and change of land use	100% Target achieved. All applications received processed	None	None	OPEX	Attendance Register , report and list for applicants	Economic Development and Planning

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

	land use rights in line with the land use managem ent scheme								rights in line with the land use managemen t scheme						

MID-YEAR BUDGET AND PERFORMANCE ASSESSMENT -2015/2016

MUNICIPAL MANAGER'S QUALITY CERTIFICATION

I KGORANE M J..... The Acting Municipal Manager of Blouberg Local Municipality, hereby certify that :

The Section 72 report ending 31 December 2015

9 on implementation of the IDP/Budget and state of affairs of the Municipality

for the year 2014/15 in accordance with the **Municipal Finance Management Act and Regulations** made under the Act.

Print Name: Kgorane Matome Johnny

Acting Municipal Manager of Blouberg Local Municipality: Lim351

Signature... [Signature].....

Date... 29/01/2016.....